

Burleson Independent School District

High School number 2.

Site work

1. Site utilities are nearing completion.
2. Mass excavation and fill are 90% complete.
3. Paving has started and is 25% complete.

Building

1. Piers are 100% complete.
 2. Structural steel floor system is 30% complete.
 3. Floor steel delivery for "D" scheduled for February 16th.
 4. Roof steel for the gyms and Arena scheduled for February 9th; precast bleachers are 100% fabricated for the arena and scheduled for February 20th delivery.
 5. Structural masonry is 95% complete at the gyms and Arena.
 6. Structural masonry is 20% complete at wing "C"
 7. First floor slab at area "C" is 70% complete.
 8. The geo thermal well fields are 65% drilled and headered.
 9. Electrical, mechanical and plumbing is roughed in at all areas of masonry construction and are maintaining pace of construction.
- Grade beams are 99% complete.

Field House

1. All piers are complete.
2. Electrical rough in complete at main switch room.
3. Grade beam excavation and forming have started.