

Burleson Independent School District

Elementary School No. 11 (Wakefield).

Site work

1. Water, Sanitary, and Storm piping complete.
2. Concrete paving 95% complete.
3. Blake Street Blayke Street complete.

Building

1. Structural steel floor system is 85% complete in all areas. Area F, Cafeteria and Gym will complete in 2weeks.
2. Masonry CMU is complete in areas A, C, D, and E. Will be complete in Area F and B in approximately 3 weeks.
3. Brick masonry is complete in Areas E and D and continuing on the rest of the project an should be complete in about 3 or 4 weeks.
4. Areas E and D have MEP overhead and wall rough in complete and are dry walled and will start tape and bed this week.
5. Area C overhead MEP and wall rough in are complete and drywall has started.
6. Area A overhead MEP is near complete and wall framing has started.
7. Roofing in Area E, D and C are dried-in and Area A is about 30% complete.