

Burleson Independent School District

Elementary School No. 11 (Wakefield).

Schedule Update March 6, 2009

Site Work

1. Sanitary sewer 100% complete
2. Storm line 100 % complete
3. Water loop 100% complete
4. Site grading 90% complete
5. Site paving 100% complete

Building

1. Area D paint is 90% and ceiling grid is being installed
2. Area E paint is 90% complete and ceiling grid is being installed
3. Area c paint is on going and ceiling grid will start next week
4. Area A drywall is complete and walls are being taped and bed
5. Area b all framing is complete and dry wall is being installed on both sides of the walls
6. Roofing is about 80% complete and should be done in the next 2 or 3 weeks
7. Masonry is about 85% complete and should finish in 2 weeks
8. Geo wells being headed off and will complete next week