

Burleson Elementary School Number 11 Wakefield

Construction Update, December, 2009

Presented by Charter Builders

The mass excavation and fill areas are 90% complete. Paving for the roads and parking areas are 85% complete.

The geo thermal wells are drilled, with headering and interconnection scheduled to begin in February. There are a total of 254 geo thermal wells on the site.

Foundations and floor slabs are complete.

The steel beams and decking for the roof are complete, and the installation of the roofing membrane has started for the classroom wings. Beams and decking are being installed in the media and the courtyard surround. Other locations will receive beams and deck as the concrete block is completed, as all steel structure has been delivered.

We have temporarily enclosed the window and door openings to allow the start of the metal wall framing and drywall installation.

The concrete block work that is highly visible is ongoing at the administration and gym areas; the total concrete block work is 65% complete. The brick and stone veneer is ongoing at the classroom wings.

Site utilities, including storm and sanitary sewer, domestic water, electrical and gas piping are nearing completion..

The December weather and holidays have significantly impacted the progress, as the schedule for this project is very compressed. We are making up time on the schedule with extended hours and Saturday work days.