

# Burleson High School number 2.

Construction Update, December, 2009

Presented by Charter Builders

The mass excavation and fill areas are 80% complete, including the baseball, softball, tennis courts and football field, with paving for the roads and parking areas scheduled to start mid January.

The geo thermal well fields are progressing on schedule, with operations nearing completion on the east and south sides of the site. The well drilling operation will move to the west side in mid January. There are a total of 1816 geo thermal wells on the entire site.

The pier drilling operation for the main building, indoor practice facility and entry guard houses have been completed. Foundations are 85% complete on the main building. The foundation walls for the indoor practice facility will start in late January.

The steel beams and decking for the suspended floor systems is ongoing, with the first concrete pour on these decks scheduled for January 19<sup>th</sup>. The first pour will be in the classroom wing furthest north. The next pour will be in the area of the cafeteria and food service preparation areas the following week.

The concrete block work that is highly visible is ongoing at the gym area and is 65% complete. The precast bleachers will arrive and be installed in early February.

Ongoing work includes all site utilities, including storm and sanitary sewer, domestic and raw water piping and underground electrical and plumbing.

The December weather and holidays have slowed progress somewhat, but we are making up time on the schedule with extended hours and Saturday work days.